

PROJECT UPDATE

Issue No. 01
March 2018

2017 Capital Campaign & Building Project



Silt Fence Installation
03.28.2018



Removal & Stockpiling of Topsoil
03.28.2018



Sitework equipment Delivered
03.28.2018



Construction Entrance Installed
03.17.2018

Progress to Date

St. Dymphna Center:

- Material & equipment for construction entrance drive delivered to site.
- Tree Protection installed.
- Silt fence installed.
- Site work subcontractor mobilized and began removal & stockpiling of topsoil, and excavation.

Graph Legend

- GMP Money Authorized to Date
- Completion of Projects
- Schedule for Projects

Looking Ahead:

St. Dymphna Center:


- Building pad and haul in select fill to continue
- Begin underground utilities saw cut and trenching
- Begin site utilities
- Begin foundation formwork in preparation for first slab pour



Tree protection Installed
03.17.2018



Temporary Driveway material & equipment delivery
03.15.2018



*Summary of Total Project Cost \$5.4M



ST. DYMPHNA CENTER
ST. MARTIN DE PORRES CATHOLIC CHURCH

